# BRUHAT BANGALORE MAHANAGARA PALIKE

**Name of Work: Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

DASARAHALLI DIVISION

## MEASUREMENT SHEET

**1st & Final Bill**

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 05-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 1 | KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3. Page No. 142/ Item No. 19.1/ PWD SR 2018-19 | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Bhagya lakshmi Temple Road | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near Old KEB Office | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near Nelamaheshwaramma Temple | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near BJP Office, Pipeline Road | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Shivananda Store Road | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | near Dhanalakshmi provision store,st marrys school | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Behind Karimaramma Temple | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near St' Marrys's School | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Dasarahalli main road,pipeline road turning | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | Near Ideal School | 1 | 0.60 | 0.60 | 1.00 | 0.36 | |
| | | | | | **Present Qty** | **6.84** | **Cum** |

Assistant Engineer
Ward No-13
5/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 05-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 2 | KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2 1.No-4.20 of KPWD S.R 2018-19(page.no.12,Item 4.2) | | | | | | |
| | Area | | | | | | |
| | Near Benkimuneshwara Temple | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Bhagya lakshmi Temple Road | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near Old KEB Office | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near Nelamaheshwaramma Temple | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near BJP Office, Pipeline Road | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Shivananda Store Road | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Behind Karimaramma Temple | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near St' Marrys's School | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Dasarahalli main road,pipeline road turning | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | Near Ideal School | 1 | 0.60 | 0.60 | 0.15 | 0.05 | |
| | | | | | Present Qty | 1.03 | Cum |

Assistant Engineer
Ward No-13
5/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 09-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 3 | KSRB 2.3: Filling available excavated earth ( excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification, No. KBS 2.9 (I.tm No.2.10, P.No.6, SR:2018-19) | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | Qty Same as per Wide No.01 | | | | | 6.84 | |
| | | | | | **Present Qty** | **6.84** | **Cum** |

Assistant Engineer 9/8/19
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 09-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 4 | 4.0 Mega Pixel high definition upto 60Mtr IR Night Vision CCTV Camera-EXIR with SD Card Provision (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 3 | | | | 3.00 | |
| | Near Ashwath Katte,Cambridge School Road | 3 | | | | 3.00 | |
| | Bhagya lakshmi Temple Road | 3 | | | | 3.00 | |
| | Near Old KEB Office | 3 | | | | 3.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 3 | | | | 3.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 3 | | | | 3.00 | |
| | Near Nelamaheshwaramma Temple | 3 | | | | 3.00 | |
| | Near BJP Office, Pipeline Road | 3 | | | | 3.00 | |
| | Shivananda Store Road | 3 | | | | 3.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 3 | | | | 3.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 3 | | | | 3.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 3 | | | | 3.00 | |
| | Behind Karimaramma Temple | 3 | | | | 3.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 3 | | | | 3.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 3 | | | | 3.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 3 | | | | 3.00 | |
| | Near St' Marrys's School | 3 | | | | 3.00 | |
| | Dasarahalli main road,pipeline road turning | 3 | | | | 3.00 | |
| | Near Ideal School | 3 | | | | 3.00 | |
| | | | | | **Present Qty** | **57.00** | **No's** |

Assistant Engineer
Ward No-13
9/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on :09-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 5 | Supplying Pole for PTZ Erection woth Civil Work Engineer in Charge of work (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **19.00** | **Each** |

Assistant Engineer
Ward No-13
9/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 09-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 6 | Supplying Of 6U Rack with SS Lock & Key (Data Ra/te Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **19.00** | **No's** |

Assistant Engineer
Ward No-13
9-8-19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 09-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 7 | Junction Metal Box (Data Rate Approved) | | | | | | |
| | Area | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1:00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | | | | Present Qty | 19.00 | No's |

Assistant Engineer
Ward No-13
9/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 09-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 8 | 5 Port Switch (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **19.00** | **No's** |

Assistant Engineer
Ward No-13
9/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 09-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 9 | HDMI Splitter or Auto Video Switch Output (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **19.00** | **No's** |

Assistant Engineer
Ward No-13
9/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

| Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra. | | | | | | | |
|---|---|---|---|---|---|---|---|
| | Pre Measurement Recorded on : 13-08-19 | | | | | | |
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 10 | Power Adopter (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **19.00** | **No's** |

Assistant Engineer
Ward No-13
13/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 13-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 11 | Supply and Installation/Fixing/Provision of Outdoor type Thermoplastic Modular Panel Enclosure with Transparent Polycarbonate Lid Shock Proof IP65 (weather Proof) Rust proof Dust Proof, water proof Corrosion proof having internally embedded gasket on both lid and flap suitable to fix singale phase/ Three Phase Energy Meter in suitable base plate and having a provision for fuse/MCB Cutout along with complete tamper proof SEALING facility 600mm X 600mm X 170MM (page No.50 Item No.6.42.4) (Electrical SR 2018-19) | | | | | | |
| | | 2 | | | | 2.00 | |
| | | | | | **Present Qty** | 2.00 | Each |

Assistant Engineer 13/8/19
Ward No-13

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 13-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 12 | UPS 2Hours Backup | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | 26 | | | | 26.00 | |
| | | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **46.00** | **No's** |

Assistant Engineer
Ward No-13
13/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 13-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 13 | Battery 2 Hours Backup | | | | | | |
| | | | | | | | |
| | | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **1.00** | **No's** |

Assistant Engineer
Ward No-13
13/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 16-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| tem No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 14 | Supplying of 32 Channel NVR (NVR defulat without HDD) with 2SATA H264 Compression Engineer in Charge of work (Data Rate Approved) | | | | | | |
| | | | | | | | |
| | | 2 | | | | 2.00 | |
| | | | | | **Present Qty** | **2.00** | **No's** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 16-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| | Supplying of 4 TB Harddisk-seagate Engineer in Charge of work (Data Rate Approved) | | | | | | |
| | | | | | | | |
| | | 8 | | | | 8.00 | |
| | | | | | **Present Qty** | **8.00** | **No's** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| Item No | Pre Measurement Recorded on : 16-08-19<br>Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 16 | Supplying of 4+4 POE switch TP link Engineer in Charge of work (Date Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | | | | 1.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | | | | 1.00 | |
| | Bhagya lakshmi Temple Road | 1 | | | | 1.00 | |
| | Near Old KEB Office | 1 | | | | 1.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | | | | 1.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | | | | 1.00 | |
| | Near Nelamaheshwaramma Temple | 1 | | | | 1.00 | |
| | Near BJP Office, Pipeline Road | 1 | | | | 1.00 | |
| | Shivananda Store Road | 1 | | | | 1.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | | | | 1.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | | | | 1.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | | | | 1.00 | |
| | Behind Karimaramma Temple | 1 | | | | 1.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | | | | 1.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | | | | 1.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | | | | 1.00 | |
| | Near St' Marrys's School | 1 | | | | 1.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | | | | 1.00 | |
| | Near Ideal School | 1 | | | | 1.00 | |
| | | | | | **Present Qty** | **19.00** | **No's** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| Item No | Pre Measurement Recorded on : 16-08-19 Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 17 | Suuplying of 4 Pin Spike Pin Cana/reputed Engineer in Charge of work (Date Rate Approved) | | | | | | |
| | Area | | | | | | |
| | Near Benkimuneshwara Temple | 2 | | | | 2.00 | |
| | Near Ashwath Katte,Cambridge School Road | 2 | | | | 2.00 | |
| | Bhagya lakshmi Temple Road | 2 | | | | 2.00 | |
| | Near Old KEB Office | 2 | | | | 2.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 2 | | | | 2.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 2 | | | | 2.00 | |
| | Near Nelamaheshwaramma Temple | 2 | | | | 2.00 | |
| | Near BJP Office, Pipeline Road | 2 | | | | 2.00 | |
| | Shivananda Store Road | 2 | | | | 2.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 2 | | | | 2.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 2 | | | | 2.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 2 | | | | 2.00 | |
| | Behind Karimaramma Temple | 2 | | | | 2.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 2 | | | | 2.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 2 | | | | 2.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 2 | | | | 2.00 | |
| | Near St' Marrys's School | 2 | | | | 2.00 | |
| | Dasarahalli main road,pipeline road turning | 2 | | | | 2.00 | |
| | Near Ideal School | 2 | | | | 2.00 | |
| | | | | | Present Qty | 38.00 | Each |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 16-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 18 | Outdoor Supportable CAD6/CAD5 Cable /Power Cable FRLS (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | 160.00 | | | 160.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | 160.00 | | | 160.00 | |
| | Bhagya lakshmi Temple Road | 1 | 160.00 | | | 160.00 | |
| | Near Old KEB Office | 1 | 160.00 | | | 160.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | 160.00 | | | 160.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | 160.00 | | | 160.00 | |
| | Near Nelamaheshwaramma Temple | 1 | 160.00 | | | 160.00 | |
| | Near BJP Office, Pipeline Road | 1 | 160.00 | | | 160.00 | |
| | Shivananda Store Road | 1 | 160.00 | | | 160.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | 160.00 | | | 160.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | 160.00 | | | 160.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | 160.00 | | | 160.00 | |
| | Behind Karimaramma Temple | 1 | 160.00 | | | 160.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | 160.00 | | | 160.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | 160.00 | | | 160.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | 160.00 | | | 160.00 | |
| | Near St' Marrys's School | 1 | 160.00 | | | 160.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | 160.00 | | | 160.00 | |
| | Near Ideal School | 1 | 160.00 | | | 160.00 | |
| | | | | | **Present Qty** | **3040.00** | **Permtr** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 16-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 19 | Outdoor Supportable CAD6/CAD5 Cable /Power Cable Cabling,Laying Charges | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 1 | 160.00 | | | 160.00 | |
| | Near Ashwath Katte,Cambridge School Road | 1 | 160.00 | | | 160.00 | |
| | Bhagya lakshmi Temple Road | 1 | 160.00 | | | 160.00 | |
| | Near Old KEB Office | 1 | 160.00 | | | 160.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 1 | 160.00 | | | 160.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 1 | 160.00 | | | 160.00 | |
| | Near Nelamaheshwaramma Temple | 1 | 160.00 | | | 160.00 | |
| | Near BJP Office, Pipeline Road | 1 | 160.00 | | | 160.00 | |
| | Shivananda Store Road | 1 | 160.00 | | | 160.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 1 | 160.00 | | | 160.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 1 | 160.00 | | | 160.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 1 | 160.00 | | | 160.00 | |
| | Behind Karimaramma Temple | 1 | 160.00 | | | 160.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 1 | 160.00 | | | 160.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 1 | 160.00 | | | 160.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 1 | 160.00 | | | 160.00 | |
| | Near St' Marrys's School | 1 | 160.00 | | | 160.00 | |
| | Dasarahalli main road,pipeline road turning | 1 | 160.00 | | | 160.00 | |
| | Near Ideal School | 1 | 160.00 | | | 160.00 | |
| | | | | | **Present Qty** | **3040.00** | **Permtr** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 16-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 20 | HDMI Patch cable for connectivity Engineer in Charge of work (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 3 | | | | 3.00 | |
| | Near Ashwath Katte,Cambridge School Road | 3 | | | | 3.00 | |
| | Bhagya lakshmi Temple Road | 3 | | | | 3.00 | |
| | Near Old KEB Office | 3 | | | | 3.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 3 | | | | 3.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 3 | | | | 3.00 | |
| | Near Nelamaheshwaramma Temple | 3 | | | | 3.00 | |
| | Near BJP Office, Pipeline Road | 3 | | | | 3.00 | |
| | Shivananda Store Road | 3 | | | | 3.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 3 | | | | 3.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 3 | | | | 3.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 3 | | | | 3.00 | |
| | Behind Karimaramma Temple | 3 | | | | 3.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 3 | | | | 3.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 3 | | | | 3.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 3 | | | | 3.00 | |
| | Near St' Marrys's School | 3 | | | | 3.00 | |
| | Dasarahalli main road,pipeline road turning | 3 | | | | 3.00 | |
| | Near Ideal School | 3 | | | | 3.00 | |
| | | | | | | 3.00 | |
| | | | | | **Present Qty** | **57.00** | **No's** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 16-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 21 | Supplying Of 12V/2.5A Adopter (Data Rate Approved) | | | | | | |
| | **Area** | | | | | | |
| | Near Benkimuneshwara Temple | 3 | | | | 3.00 | |
| | Near Ashwath Katte,Cambridge School Road | 3 | | | | 3.00 | |
| | Bhagya lakshmi Temple Road | 3 | | | | 3.00 | |
| | Near Old KEB Office | 3 | | | | 3.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 3 | | | | 3.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 3 | | | | 3.00 | |
| | Near Nelamaheshwaramma Temple | 3 | | | | 3.00 | |
| | Near BJP Office, Pipeline Road | 3 | | | | 3.00 | |
| | Shivananda Store Road | 3 | | | | 3.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 3 | | | | 3.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 3 | | | | 3.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 3 | | | | 3.00 | |
| | Behind Karimaramma Temple | 3 | | | | 3.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 3 | | | | 3.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 3 | | | | 3.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 3 | | | | 3.00 | |
| | Near St' Marrys's School | 3 | | | | 3.00 | |
| | Dasarahalli main road,pipeline road turning | 3 | | | | 3.00 | |
| | Near Ideal School | 3 | | | | 3.00 | |
| | | | | | **Present Qty** | **57.00** | **No's** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 16-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 22 | Circuit Breaker For CC TV Protection (Data Rate Approved) | | | | | | |
| | Area | | | | | | |
| | Near Benkimuneshwara Temple | 3 | | | | 3.00 | |
| | Near Ashwath Katte,Cambridge School Road | 3 | | | | 3.00 | |
| | Bhagya lakshmi Temple Road | 3 | | | | 3.00 | |
| | Near Old KEB Office | 3 | | | | 3.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 3 | | | | 3.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 3 | | | | 3.00 | |
| | Near Nelamaheshwaramma Temple | 3 | | | | 3.00 | |
| | Near BJP Office, Pipeline Road | 3 | | | | 3.00 | |
| | Shivananda Store Road | 3 | | | | 3.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 3 | | | | 3.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 3 | | | | 3.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 3 | | | | 3.00 | |
| | Behind Karimaramma Temple | 3 | | | | 3.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 3 | | | | 3.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 3 | | | | 3.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 3 | | | | 3.00 | |
| | Near St' Marrys's School | 3 | | | | 3.00 | |
| | Dasarahalli main road,pipeline road turning | 3 | | | | 3.00 | |
| | Near Ideal School | 3 | | | | 3.00 | |
| | | | | | **Present Qty** | **57.00** | **No's** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 16-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 23 | Supplying of Hardware items and fixing charges Engineer in Charge of work (Data Rate Approved) | | | | | | |
| | Area | | | | | | |
| | Near Benkimuneshwara Temple | 3 | | | | 3.00 | |
| | Near Ashwath Katte,Cambridge School Road | 3 | | | | 3.00 | |
| | Bhagya lakshmi Temple Road | 3 | | | | 3.00 | |
| | Near Old KEB Office | 3 | | | | 3.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 3 | | | | 3.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 3 | | | | 3.00 | |
| | Near Nelamaheshwaramma Temple | 3 | | | | 3.00 | |
| | Near BJP Office, Pipeline Road | 3 | | | | 3.00 | |
| | Shivananda Store Road | 3 | | | | 3.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 3 | | | | 3.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 3 | | | | 3.00 | |
| | Near Dhanalakshmi provision store,st marrys school road | 3 | | | | 3.00 | |
| | Behind Karimaramma Temple | 3 | | | | 3.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 3 | | | | 3.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 3 | | | | 3.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 3 | | | | 3.00 | |
| | Near St' Marrys's School | 3 | | | | 3.00 | |
| | Dasarahalli main road,pipeline road turning | 3 | | | | 3.00 | |
| | Near Ideal School | 3 | | | | 3.00 | |
| | | | | | **Present Qty** | **57.00** | **Each** |

Assistant Engineer
Ward No-13
16/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 17-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 24 | CPU - i3 Processer- 450 MHZ, 8Gb Ram, 250Gb Hard Disk Full Core (Date Rate Approved) | | | | | | |
| | | 2 | | | | 2.00 | |
| | | | | | **Present Qty** | **2.00** | **No's** |

Assistant Engineer
Ward No-13
17/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 17-08-19

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 25 | Installation Charges for Camera and NVR Engineer in Charge of work (Date Rate Approved) | | | | | | |
| | Area | | | | | | |
| | Near Benkimuneshwara Temple | 3 | | | | 3.00 | |
| | Near Ashwath Katte,Cambridge School Road | 3 | | | | 3.00 | |
| | Bhagya lakshmi Temple Road | 3 | | | | 3.00 | |
| | Near Old KEB Office | 3 | | | | 3.00 | |
| | 10th cross kalyan nagara (Near Jai bhavani Fashion) | 3 | | | | 3.00 | |
| | 9th cross,2nd main turning,Kalyan Nagara | 3 | | | | 3.00 | |
| | Near Nelamaheshwaramma Temple | 3 | | | | 3.00 | |
| | Near BJP Office, Pipeline Road | 3 | | | | 3.00 | |
| | Shivananda Store Road | 3 | | | | 3.00 | |
| | 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 3 | | | | 3.00 | |
| | Near Flour Mill, 6th cross, kalyana nagara | 3 | | | | 3.00 | |
| | Near Dhanalakshmi provision store,st marrys school | 3 | | | | 3.00 | |
| | Behind Karimaramma Temple | 3 | | | | 3.00 | |
| | Near old Paper Mart,7th cross, kalyana nagara | 3 | | | | 3.00 | |
| | 3rd cross,3rd main turning,kalyana nagara | 3 | | | | 3.00 | |
| | 2nd cross,3rd main turning, kalyan nagara | 3 | | | | 3.00 | |
| | Near St' Marrys's School | 3 | | | | 3.00 | |
| | Dasarahalli main road,pipeline road turning | 3 | | | | 3.00 | |
| | Near Ideal School | 3 | | | | 3.00 | |
| | NVR | 2 | | | | 2.00 | |
| | | | | | **Present Qty** | **59.00** | **Set** |

Assistant Engineer
Ward No-13
17/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| Pre Measurement Recorded on : 17-08-19 | | | | | | |
|---|---|---|---|---|---|---|
| Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| IP Configuration Engineer in Charge of work (Date Rate Approved) | | | | | | |
| Area | | | | | | |
| Near Benkimuneshwara Temple | 3 | | | | 3.00 | |
| Near Ashwath Katte,Cambridge School Road | 3 | | | | 3.00 | |
| Bhagya lakshmi Temple Road | 3 | | | | 3.00 | |
| Near Old KEB Office | 3 | | | | 3.00 | |
| 10th cross kalyan nagara (Near Jai bhavani Fashion) | 3 | | | | 3.00 | |
| 9th cross,2nd main turning,Kalyan Nagara | 3 | | | | 3.00 | |
| Near Nelamaheshwaramma Temple | 3 | | | | 3.00 | |
| Near BJP Office, Pipeline Road | 3 | | | | 3.00 | |
| Shivananda Store Road | 3 | | | | 3.00 | |
| 6th cross,3rd Main ,old Paper Mart,kalyan nagara | 3 | | | | 3.00 | |
| Near Flour Mill, 6th cross, kalyana nagara | 3 | | | | 3.00 | |
| Near Dhanalakshmi provision store,st marrys school | 3 | | | | 3.00 | |
| Behind Karimaramma Temple | 3 | | | | 3.00 | |
| Near old Paper Mart,7th cross, kalyana nagara | 3 | | | | 3.00 | |
| 3rd cross,3rd main turning,kalyana nagara | 3 | | | | 3.00 | |
| 2nd cross,3rd main turning, kalyan nagara | 3 | | | | 3.00 | |
| Near St' Marrys's School | 3 | | | | 3.00 | |
| Dasarahalli main road,pipeline road turning | 3 | | | | 3.00 | |
| Near Ideal School | 3 | | | | 3.00 | |
| NVR | 2 | | | | 2.00 | |
| | | | | **Present Qty** | **59.00** | **Each** |

Assistant Engineer
Ward No-13
17/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

Pre Measurement Recorded on : 17-08-19

| Sheet No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 27 | Supplying Of 42" LED TV Make Samsung/LG/Philips/Videocon (Date Rate Approved) | | | | | | |
| | | | | | | | |
| | | 2 | | | | | |
| | | | | | | 2.00 | |
| | | | | | **Present Qty** | **2.00** | **Each** |

Assistant Engineer
Ward No-13
17/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| Item No | Pre Measurement Recorded on : 17-08-19<br>Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 28 | 1 Year Maintainance Checking of NVR Quaterly Check | | | | | | |
| | Area | | | | | | |
| | | | | | | 1.00 | |
| | | 1 | | | | | |
| | | | | | | 1.00 | |
| | | | | | **Present Qty** | **1.00** | **Each** |

Assistant Engineer
Ward No-13
17/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner

**Name of work :- Providing basic amenities,Procurement of dustbins and SWD works in ward No.13,Mallasandra.**

| | Pre Measurement Recorded on : 19-08-19 | | | | | | |
|---|---|---|---|---|---|---|---|
| m o | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 9 | Dustbin 2 No's with bag top width-285mm, Height-250mm, Bottom width-190mm, Material-Reprocesed poly propoylene, Colour-Blue,Green,Red.weight 280-300gm (Approved Quotation Rates enclosed) | | | | | | |
| | | | | | | | |
| | | 2460 | | | | 2460.00 | |
| | | | | | **Present Qty** | **2460.00** | **No/Set** |

Assistant Engineer
Ward No-13 19/8/19

Asst. Executive Engineer,
Shettyhalli Sub Division

Scanned by CamScanner